

项目名称:	
工点名称:	
期数:	
时间:	
类型:	
当前工况:	

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

[illegible]

[illegible]

测项名称：		天气：		点号：	TCX6
观测时间：	2023/12/23	观测设备：		是否重取初始管形：	是
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-1.94	2.52	2.23	2.23	0
1	-1.46	2.11	4.02	4.02	0
1.5	0.16	0.36	4.12	4.12	0
2	0.16	0.36	4.22	4.22	0
2.5	1.07	-0.6	3.38	3.38	0
3	3.12	-2.59	0.52	0.52	0
3.5	5.73	-5.18	-4.94	-4.94	0
4	8.7	-8.19	-13.39	-13.39	0
4.5	12.84	-12.44	-26.03	-26.03	0
5	15.37	-15.02	-41.23	-41.23	0
5.5	11.91	-11.22	-52.8	-52.8	0
6	10.01	-9.43	-62.52	-62.52	0
6.5	10.54	-9.93	-72.76	-72.76	0
7	11.44	-10.86	-83.91	-83.91	0
7.5	11.64	-11.1	-95.28	-95.28	0
8	11.11	-10.55	-106.11	-106.11	0
8.5	9.68	-9.2	-115.55	-115.55	0
9	10.13	-10.24	-125.74	-125.74	0
9.5	12.37	-10.99	-137.42	-137.42	0
10	11.5	-11.02	-148.68	-148.68	0
10.5	8.72	-8.24	-157.16	-157.16	0
11	6.6	-6.13	-163.53	-163.53	0
11.5	7.86	-7.38	-171.15	-171.15	0
12	12.69	-12.11	-183.55	-183.55	0
12.5	16.54	-16.06	-199.85	-199.85	0
13	18.02	-17.55	-217.64	-217.64	0
13.5	15.43	-14.91	-232.81	-232.81	0
14	12.71	-12.29	-245.31	-245.31	0
14.5	10.79	-10.32	-255.87	-255.87	0
15	12.1	-11.57	-267.71	-267.71	0
15.5	14.8	-14.33	-282.28	-282.28	0
16	14.28	-13.82	-296.33	-296.33	0
16.5	11.84	-11.39	-307.95	-307.95	0
17	10.14	-9.68	-317.86	-317.86	0
17.5	11.13	-10.55	-328.7	-328.7	0
18	11.43	-10.96	-339.9	-339.9	0
18.5	11.19	-10.63	-350.81	-350.81	0
19	10.58	-10.08	-361.14	-361.14	0
19.5	10.37	-9.84	-371.25	-371.25	0
20	9.8	-9.33	-380.82	-380.82	0
20.5	9.6	-9.13	-390.19	-390.19	0
21	10.5	-10.06	-400.47	-400.47	0
21.5	10.96	-10.42	-411.16	-411.16	0
22	10.9	-10.42	-421.82	-421.82	0
22.5	11	-10.56	-432.6	-432.6	0
23	11.46	-11.03	-443.85	-443.85	0
23.5	11.67	-11.2	-455.29	-455.29	0
24	11.49	-11.14	-466.61	-466.61	0
24.5	11.29	-10.89	-477.7	-477.7	0
25	12.78	-12.25	-490.22	-490.22	0
25.5	13.63	-13.14	-503.61	-503.61	0
26	12.37	-11.88	-515.74	-515.74	0
26.5	11.66	-11.21	-527.18	-527.18	0
27	10.23	-9.8	-537.2	-537.2	0
27.5	9.2	-8.73	-546.17	-546.17	0
28	8.74	-8.37	-554.73	-554.73	0
28.5	8.99	-8.55	-563.5	-563.5	0
29	9.07	-8.58	-572.33	-572.33	0
29.5	9.82	-9.4	-581.94	-581.94	0
30	13.9	-13.39	-595.59	-595.59	0
30.5	15.41	-15.02	-610.81	-610.81	0
31	16.98	-16.5	-627.55	-627.55	0
31.5	18.38	-17.94	-645.71	-645.71	0
32	17.04	-16.68	-662.57	-662.57	0
32.5	14.18	-13.81	-676.57	-676.57	0
33	15.46	-14.98	-691.79	-691.79	0
33.5	13.41	-13.05	-705.02	-705.02	0
34	12.29	-11.83	-717.08	-717.08	0
34.5	13.17	-12.7	-730.02	-730.02	0
35	15.45	-15.08	-745.29	-745.29	0
35.5	15.43	-15	-760.51	-760.51	0
36	17.04	-16.64	-777.35	-777.35	0
36.5	18.22	-18.68	-795.8	-795.8	0
37	14.74	-13.92	-810.13	-810.13	0
37.5	12.58	-12.15	-822.5	-822.5	0
38	13.67	-13.17	-835.92	-835.92	0
38.5	14.51	-14.09	-850.22	-850.22	0
39	16.25	-15.84	-866.27	-866.27	0
39.5	19.97	-19.78	-886.15	-886.15	0
40	18.6	-18.12	-904.51	-904.51	0

[illegible]

[illegible]

测项名称：

巡视时间：

分类	巡视检查内容	巡视检查结果	备注
自然条件	气温		
	天气		
	风级		
支护结构	冠梁、支撑、围檩裂缝		
	支撑、立柱变形		
	止水帷幕开裂、渗漏		
	墙后土体沉陷、裂缝及滑移		
	基坑涌土、流砂、管涌		
	其他		
施工工况	开挖区域土质情况		
	基坑开挖分段长度及分层厚度		
	地表水、地下水状况		
	基坑降水(回灌)设施运转情况		
	基坑周边地面堆载情况		
	其他		
周边环境	管道破损、泄漏情况		
	周边建筑裂缝		
	周边道路（地面）裂缝、沉陷		
	邻近施工情况		
	其他		
监测设施	基准点、测点完好状况		
	监测元件完好情况		
	观测工作条件		

[illegible]

[illegible]

[illegible]