

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	38
时间:	2023/12/23
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称：	测斜	天气：		点号：	TCX6
观测时间：	2023/12/23	观测设备：		是否重取初始管形：	是
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-1.94	2.52	2.23	2.23	0
1	-1.46	2.11	4.02	4.02	0
1.5	0.16	0.36	4.12	4.12	0
2	0.16	0.36	4.22	4.22	0
2.5	1.07	-0.6	3.38	3.38	0
3	3.12	-2.59	0.52	0.52	0
3.5	5.73	-5.18	-4.94	-4.94	0
4	8.7	-8.19	-13.39	-13.39	0
4.5	12.84	-12.44	-26.03	-26.03	0
5	15.37	-15.02	-41.23	-41.23	0
5.5	11.91	-11.22	-52.8	-52.8	0
6	10.01	-9.43	-62.52	-62.52	0
6.5	10.54	-9.93	-72.76	-72.76	0
7	11.44	-10.86	-83.91	-83.91	0
7.5	11.64	-11.1	-95.28	-95.28	0
8	11.11	-10.55	-106.11	-106.11	0
8.5	9.68	-9.2	-115.55	-115.55	0
9	10.13	-10.24	-125.74	-125.74	0
9.5	12.37	-10.99	-137.42	-137.42	0
10	11.5	-11.02	-148.68	-148.68	0
10.5	8.72	-8.24	-157.16	-157.16	0
11	6.6	-6.13	-163.53	-163.53	0
11.5	7.86	-7.38	-171.15	-171.15	0
12	12.69	-12.11	-183.55	-183.55	0
12.5	16.54	-16.06	-199.85	-199.85	0
13	18.02	-17.55	-217.64	-217.64	0
13.5	15.43	-14.91	-232.81	-232.81	0
14	12.71	-12.29	-245.31	-245.31	0
14.5	10.79	-10.32	-255.87	-255.87	0
15	12.1	-11.57	-267.71	-267.71	0
15.5	14.8	-14.33	-282.28	-282.28	0
16	14.28	-13.82	-296.33	-296.33	0
16.5	11.84	-11.39	-307.95	-307.95	0
17	10.14	-9.68	-317.86	-317.86	0
17.5	11.13	-10.55	-328.7	-328.7	0
18	11.43	-10.96	-339.9	-339.9	0
18.5	11.19	-10.63	-350.81	-350.81	0
19	10.58	-10.08	-361.14	-361.14	0
19.5	10.37	-9.84	-371.25	-371.25	0
20	9.8	-9.33	-380.82	-380.82	0
20.5	9.6	-9.13	-390.19	-390.19	0
21	10.5	-10.06	-400.47	-400.47	0
21.5	10.96	-10.42	-411.16	-411.16	0
22	10.9	-10.42	-421.82	-421.82	0
22.5	11	-10.56	-432.6	-432.6	0
23	11.46	-11.03	-443.85	-443.85	0
23.5	11.67	-11.2	-455.29	-455.29	0
24	11.49	-11.14	-466.61	-466.61	0
24.5	11.29	-10.89	-477.7	-477.7	0
25	12.78	-12.25	-490.22	-490.22	0
25.5	13.63	-13.14	-503.61	-503.61	0
26	12.37	-11.88	-515.74	-515.74	0
26.5	11.66	-11.21	-527.18	-527.18	0
27	10.23	-9.8	-537.2	-537.2	0
27.5	9.2	-8.73	-546.17	-546.17	0
28	8.74	-8.37	-554.73	-554.73	0
28.5	8.99	-8.55	-563.5	-563.5	0
29	9.07	-8.58	-572.33	-572.33	0
29.5	9.82	-9.4	-581.94	-581.94	0
30	13.9	-13.39	-595.59	-595.59	0
30.5	15.41	-15.02	-610.81	-610.81	0
31	16.98	-16.5	-627.55	-627.55	0
31.5	18.38	-17.94	-645.71	-645.71	0
32	17.04	-16.68	-662.57	-662.57	0
32.5	14.18	-13.81	-676.57	-676.57	0
33	15.46	-14.98	-691.79	-691.79	0
33.5	13.41	-13.05	-705.02	-705.02	0
34	12.29	-11.83	-717.08	-717.08	0
34.5	13.17	-12.7	-730.02	-730.02	0
35	15.45	-15.08	-745.29	-745.29	0
35.5	15.43	-15	-760.51	-760.51	0
36	17.04	-16.64	-777.35	-777.35	0
36.5	18.22	-18.68	-795.8	-795.8	0
37	14.74	-13.92	-810.13	-810.13	0
37.5	12.58	-12.15	-822.5	-822.5	0
38	13.67	-13.17	-835.92	-835.92	0
38.5	14.51	-14.09	-850.22	-850.22	0
39	16.25	-15.84	-866.27	-866.27	0
39.5	19.97	-19.78	-886.15	-886.15	0
40	18.6	-18.12	-904.51	-904.51	0