

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	38
时间:	2023/12/23
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称:	测斜	天气:	点号:		CX4
观测时间:	2023/12/23	观测设备:	是否重取初始管形:		是
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	16.056	-15.446	-15.75	-15.75	0
1	17.336	-16.686	-32.76	-32.76	0
1.5	12.296	-11.446	-44.63	-44.63	0
2	8.196	-7.536	-52.5	-52.5	0
2.5	8.106	-7.506	-60.31	-60.31	0
3	7.236	-6.726	-67.29	-67.29	0
3.5	4.426	-3.826	-71.42	-71.42	0
4	2.236	-1.696	-73.39	-73.39	0
4.5	1.546	-1.026	-74.68	-74.68	0
5	0.566	0.024	-74.95	-74.95	0
5.5	-1.434	1.964	-73.25	-73.25	0
6	-0.474	0.994	-72.52	-72.52	0
6.5	-0.804	1.344	-71.45	-71.45	0
7	-0.474	1.024	-70.7	-70.7	0
7.5	-0.334	0.874	-70.1	-70.1	0
8	-0.124	0.664	-69.71	-69.71	0
8.5	0.276	0.294	-69.7	-69.7	0
9	0.396	0.064	-69.87	-69.87	0
9.5	3.216	-2.496	-72.73	-72.73	0
10	4.336	-3.796	-76.8	-76.8	0
10.5	1.366	-0.856	-77.91	-77.91	0
11	0.576	0.014	-78.19	-78.19	0
11.5	0.986	-0.336	-78.85	-78.85	0
12	2.336	-1.796	-80.92	-80.92	0
12.5	2.426	-1.876	-83.07	-83.07	0
13	2.096	-1.606	-84.92	-84.92	0
13.5	2.196	-1.716	-86.88	-86.88	0
14	2.736	-2.206	-89.35	-89.35	0
14.5	3.956	-3.416	-93.04	-93.04	0
15	5.026	-4.516	-97.81	-97.81	0
15.5	5.616	-5.076	-103.16	-103.16	0
16	2.366	-1.916	-105.3	-105.3	0
16.5	0.146	0.294	-105.23	-105.23	0
17	4.026	-3.606	-109.05	-109.05	0
17.5	9.366	-8.696	-118.08	-118.08	0
18	7.196	-6.696	-125.03	-125.03	0
18.5	1.776	-1.196	-126.52	-126.52	0
19	4.326	-3.886	-130.63	-130.63	0
19.5	1.986	-1.346	-132.3	-132.3	0
20	-1.444	1.884	-130.64	-130.64	0
20.5	-2.334	2.894	-128.03	-128.03	0
21	-0.834	1.294	-126.97	-126.97	0
21.5	1.366	-0.856	-128.08	-128.08	0
22	0.096	0.484	-127.89	-127.89	0
22.5	1.226	-0.626	-128.82	-128.82	0
23	5.116	-4.746	-133.75	-133.75	0
23.5	6.516	-5.976	-140	-140	0
24	-1.704	2.264	-138.02	-138.02	0
24.5	-6.794	7.374	-130.94	-130.94	0
25	-5.314	5.784	-125.39	-125.39	0
25.5	2.326	-1.796	-127.45	-127.45	0
26	-0.474	1.004	-126.71	-126.71	0
26.5	-1.244	1.794	-125.19	-125.19	0
27	1.296	-0.806	-126.24	-126.24	0
27.5	2.206	-1.676	-128.18	-128.18	0
28	-0.174	0.784	-127.7	-127.7	0
28.5	-0.874	1.434	-126.55	-126.55	0
29	-0.704	1.254	-125.57	-125.57	0
29.5	5.906	-5.226	-131.14	-131.14	0
30	3.796	-3.306	-134.69	-134.69	0
30.5	-0.554	1.044	-133.89	-133.89	0
31	0.556	-0.036	-134.19	-134.19	0
31.5	2.126	-1.606	-136.06	-136.06	0
32	-0.954	1.234	-134.97	-134.97	0
32.5	-5.974	6.384	-128.79	-128.79	0
33	0.256	0.344	-128.75	-128.75	0
33.5	1.546	-1.156	-130.1	-130.1	0
34	-0.072	0.692	-129.72	-129.72	0
34.5	1.278	-0.688	-130.7	-130.7	0
35	4.278	-3.598	-134.64	-134.64	0
35.5	3.768	-3.218	-138.13	-138.13	0