

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	210
时间:	2024/10/10
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称:	测斜	天气:		点号:	CX31
观测时间:	2024/10/10	观测设备:		是否重取初始管形:	
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-6.41	6.97	6.69		0.16
1	-7.88	8.32	14.79		0.29
1.5	-8.84	9.34	23.88		0.57
2	-10.46	11.28	34.75		0.93
2.5	-6.75	7.25	41.75		1.22
3	-3.05	3.49	45.02		1.4
3.5	-0.03	0.85	45.46		1.55
4	0.4	0.12	45.32		1.77
4.5	-1.63	2.31	47.29		2.06
5	-2.1	2.58	49.63		2.26
5.5	-0.13	0.69	50.04		2.35
6	2.33	-1.53	48.11		2.52
6.5	0.22	0.4	48.2		2.71
7	-1.05	1.73	49.59		2.85
7.5	-2.73	3.43	52.67		3.05
8	-3.02	3.84	56.1		3.24
8.5	-2.52	3.36	59.04		3.33
9	-2.15	3.01	61.62		3.42
9.5	0.07	0.59	61.88		3.35
10	0.21	0.55	62.05		3.48
10.5	-0.88	1.58	63.28		3.68
11	0.2	0.4	63.38		3.75
11.5	0.13	0.73	63.68		3.82
12	-0.97	1.49	64.91		3.79
12.5	-2.56	3.02	67.7		3.88
13	-5.18	5.66	73.12		4.02
13.5	-6.16	6.6	79.5		3.96
14	-4.93	5.55	84.74		3.85
14.5	-4.24	4.98	89.35		3.72
15	-4.45	5.25	94.2		3.53
15.5	-4	4.8	98.6		3.63
16	-1.77	2.27	100.62		3.53
16.5	0.59	0.17	100.41		3.52
17	1.99	-1.41	98.71		3.52
17.5	0.32	0.24	98.67		3.65
18	-1.33	2.19	100.43		3.51
18.5	-0.63	1.43	101.46		3.3
19	0.23	0.27	101.48		3.17
19.5	1.33	-0.87	100.38		3.14
20	2.14	-1.68	98.47		3.24
20.5	0.8	0.04	98.09		3.33
21	-1.04	1.64	99.43		3.3
21.5	-1.51	2.07	101.22		3.34
22	-3.46	4.12	105.01		3.51
22.5	-5.71	6.47	111.1		3.4
23	-6.24	6.82	117.63		2.87
23.5	-3.86	4.72	121.92		2.34
24	-1.28	1.78	123.45		2.18
24.5	3.25	-2.49	120.58		1.87
25	5.93	-5.29	114.97		1.71
25.5	3.2	-2.56	112.09		1.67
26	-0.37	1.01	112.78		1.67
26.5	-3.65	4.39	116.8		1.65
27	-3.92	4.42	120.97		1.48
27.5	-1.51	2.07	122.76		1.25
28	0.43	0.23	122.66		1.18
28.5	0.67	-0.13	122.26		1.08
29	1.07	-0.41	121.52		1.09
29.5	-0.08	0.52	121.82		1.07
30	-0.7	1.42	122.88		1.11
30.5	-1.55	2.27	124.79		1.15
31	0.77	-0.31	124.25		1.05
31.5	3.19	-2.51	121.4		1.19
32	2.76	-2.24	118.9		1.33
32.5	0.84	-0.36	118.3		1.26
33	1.94	-1.4	116.63		0.84
33.5	3.26	-2.54	113.73		0.94
34	0.73	-0.03	113.35		0.98
34.5	-1.28	1.84	114.91		1.02
35	-2.18	2.76	117.38		0.89
35.5	-2.13	2.63	119.76		0.8
36	-2.39	2.85	122.38		0.79
36.5	-2.03	2.63	124.71		0.77
37	-4.24	5.08	129.37		0.92
37.5	-7.03	7.69	136.73		0.58
38	-4.51	5.15	141.56		0.75
38.5	-0.18	0.8	142.05		0.61
39	4.29	-3.47	138.17		0.52
39.5	8.61	-7.77	129.98		0.41
40	11.36	-10.76	118.92		0.31