

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	213-1
时间:	2024/10/13
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称:	测斜	天气:		点号:	CX31
观测时间:	2024/10/13	观测设备:		是否重取初始管形:	
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-6.62	7.42	7.02		0.09
1	-8.08	8.72	15.42		0.19
1.5	-9.21	9.71	24.88		0.28
2	-10.93	11.57	36.13		0.38
2.5	-7.09	7.57	43.46		0.47
3	-3.31	3.93	47.08		0.58
3.5	-0.48	1	47.82		0.66
4	0.15	0.45	47.97		0.77
4.5	-1.9	2.72	50.28		0.87
5	-2.23	3.05	52.92		0.97
5.5	-0.32	1.1	53.63		1.1
6	2.05	-1.31	51.95		1.18
6.5	-0.01	0.79	52.35		1.3
7	-1.4	2.08	54.09		1.4
7.5	-3.16	3.68	57.51		1.48
8	-3.39	3.93	61.17		1.56
8.5	-3.01	3.49	64.42		1.68
9	-2.41	3.21	67.23		1.76
9.5	-0.14	0.84	67.72		1.84
10	-0.14	0.66	68.12		1.96
10.5	-1.19	1.69	69.56		2.04
11	0.25	0.35	69.61		2.01
11.5	0.05	0.57	69.87		1.99
12	-0.87	1.43	71.02		1.95
12.5	-2.51	2.97	73.76		1.9
13	-4.96	5.72	79.1		1.86
13.5	-5.81	6.61	85.31		1.81
14	-4.58	5.38	90.29		1.79
14.5	-3.91	4.65	94.57		1.72
15	-4.18	4.84	99.08		1.64
15.5	-3.92	4.36	103.22		1.55
16	-1.54	2	104.99		1.48
16.5	0.63	-0.01	104.67		1.41
17	2.31	-1.53	102.75		1.33
17.5	0.51	0.03	102.51		1.23
18	-1.35	1.85	104.11		1.18
18.5	-0.58	1.06	104.93		1.11
19	0.38	0.08	104.78		1.06
19.5	1.54	-0.94	103.54		1.01
20	2.42	-1.74	101.46		0.92
20.5	0.79	-0.35	100.89		0.82
21	-0.91	1.37	102.03		0.76
21.5	-1.27	1.75	103.54		0.67
22	-3.27	3.93	107.14		0.61
22.5	-5.6	6.06	112.97		0.53
23	-5.85	6.53	119.16		0.43
23.5	-3.7	4.2	123.11		0.36
24	-0.89	1.61	124.36		0.26
24.5	3.63	-2.85	121.12		0.16
25	6.23	-5.45	115.28		0.09
25.5	3.46	-2.72	112.19		-0.01
26	-0.29	0.81	112.74		-0.1
26.5	-3.61	4.45	116.77		-0.09
27	-3.71	4.47	120.86		-0.12
27.5	-1.41	1.93	122.53		-0.15
28	0.52	0.18	122.36		-0.15
28.5	0.84	-0.04	121.92		-0.17
29	1.06	-0.24	121.27		-0.16
29.5	0	0.62	121.58		-0.18
30	-0.63	1.35	122.57		-0.17
30.5	-1.43	2.19	124.38		-0.17
31	0.89	-0.45	123.71		-0.2
31.5	3.24	-2.54	120.82		-0.21
32	2.8	-2.04	118.4		-0.2
32.5	0.73	-0.13	117.97		-0.2
33	2	-1.26	116.34		-0.2
33.5	3.15	-2.63	113.45		-0.23
34	0.81	-0.33	112.88		-0.26
34.5	-0.83	1.49	114.04		-0.28
35	-1.94	2.4	116.21		-0.3
35.5	-1.95	2.63	118.5		-0.3
36	-2.37	2.97	121.17		-0.33
36.5	-2.19	2.85	123.69		-0.36
37	-4.49	5.35	128.61		-0.37
37.5	-6.94	7.6	135.88		-0.37
38	-4.4	5.14	140.65		-0.36
38.5	-0.15	0.65	141.05		-0.38
39	4.66	-3.86	136.79		-0.39
39.5	8.65	-8.13	128.4		-0.38
40	11.72	-11.12	116.98		-0.41