

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	217
时间:	2024/10/17
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称：	测斜	天气：		点号：	CX31
观测时间：	2024/10/17	观测设备：		是否重取初始管形：	
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-6.83	7.61	7.22		0.04
1	-8.26	9.08	15.89		0.09
1.5	-9.45	9.99	25.61		0.12
2	-11.64	12.08	37.47		0.15
2.5	-7.55	8.23	45.36		0.2
3	-3.69	4.37	49.39		0.22
3.5	-0.69	1.53	50.5		0.24
4	-0.2	0.88	51.04		0.32
4.5	-2.28	3.04	53.7		0.39
5	-2.79	3.39	56.79		0.47
5.5	-0.88	1.4	57.93		0.52
6	1.66	-1.04	56.58		0.62
6.5	-0.43	0.87	57.23		0.71
7	-1.6	2.44	59.25		0.82
7.5	-3.37	3.91	62.89		0.92
8	-3.74	4.18	66.85		1.04
8.5	-3.19	3.83	70.36		1.17
9	-2.66	3.5	73.44		1.3
9.5	-0.51	0.97	74.18		1.38
10	-0.32	0.78	74.73		1.51
10.5	-1.23	1.77	76.23		1.62
11	0.16	0.5	76.4		1.6
11.5	0.03	0.71	76.74		1.56
12	-0.78	1.46	77.86		1.51
12.5	-2.39	2.85	80.48		1.49
13	-4.96	5.64	85.78		1.45
13.5	-5.84	6.36	91.88		1.42
14	-4.48	5.12	96.68		1.39
14.5	-3.66	4.52	100.77		1.3
15	-4.04	4.72	105.15		1.2
15.5	-3.74	4.32	109.18		1.15
16	-1.38	1.9	110.82		1.1
16.5	0.95	-0.21	110.24		1.03
17	2.42	-1.94	108.06		0.98
17.5	0.89	-0.13	107.55		0.95
18	-1.01	1.69	108.9		0.93
18.5	-0.29	0.93	109.51		0.92
19	0.64	-0.12	109.13		0.89
19.5	1.83	-1.15	107.64		0.88
20	2.67	-2.03	105.29		0.83
20.5	1.18	-0.46	104.47		0.8
21	-0.52	1.22	105.34		0.77
21.5	-1.07	1.65	106.7		0.76
22	-2.98	3.76	110.07		0.74
22.5	-5.3	5.96	115.7		0.71
23	-5.55	6.39	121.67		0.68
23.5	-3.39	4.15	125.44		0.62
24	-0.85	1.31	126.52		0.56
24.5	3.61	-3.15	123.14		0.46
25	6.34	-5.82	117.06		0.36
25.5	3.71	-2.89	113.76		0.28
26	-0.19	0.67	114.19		0.21
26.5	-3.49	4.17	118.02		0.17
27	-3.55	4.33	121.96		0.13
27.5	-1.38	1.84	123.57		0.14
28	0.75	0.11	123.25		0.13
28.5	0.85	-0.27	122.69		0.12
29	0.99	-0.39	122		0.13
29.5	0.09	0.65	122.28		0.14
30	-0.57	1.17	123.15		0.11
30.5	-1.32	2.04	124.83		0.1
31	1.11	-0.37	124.09		0.08
31.5	3.27	-2.67	121.12		0.09
32	2.74	-2.22	118.64		0.1
32.5	0.73	-0.17	118.19		0.07
33	2.01	-1.37	116.5		0.08
33.5	3.21	-2.57	113.61		0.05
34	0.87	-0.39	112.98		0.05
34.5	-0.66	1.52	114.07		0.04
35	-1.79	2.33	116.13		0.02
35.5	-1.8	2.64	118.35		0
36	-2.38	3.04	121.06		-0.03
36.5	-2.16	2.94	123.61		-0.02
37	-4.6	5.32	128.57		-0.05
37.5	-7.04	7.52	135.85		-0.05
38	-4.25	4.93	140.44		-0.08
38.5	0.14	0.64	140.69		-0.08
39	4.85	-4.07	136.23		-0.11
39.5	8.74	-8.26	127.73		-0.12
40	11.7	-11.22	116.27		-0.12