

项目名称:	上海市轨道交通23号线一期工程环境监测4标
工点名称:	紫龙路站
期数:	221
时间:	2024/10/21
类型:	常规
当前工况:	土方开挖

说明:

1. 监测数据上传模板并非最终报表样式，作用是批量向平台输入监测数据。
2. 竖向位移和水平位移需要同步上传原始观测文件。
3. 本次变化量仅方便上传人员核对，系统根据本次观测值计算本次变化量及变化速率。
4. 基本信息工作表表名固定，位置固定为首个。

测项名称:	测斜	天气:		点号:	CX31
观测时间:	2024/10/21	观测设备:		是否重取初始管形:	
深度	A0	A180	管形位移量（改正前）(mm)	管形位移量（改正后）(mm)	本次变化量(mm)
0					
0.5	-7.1	7.72	7.41		0
1	-8.54	9.14	16.25		0.01
1.5	-9.54	10.1	26.07		0.02
2	-11.83	12.37	38.17		0.03
2.5	-7.72	8.46	46.26		0.03
3	-3.94	4.62	50.54		0.04
3.5	-1.03	1.53	51.82		0.04
4	-0.23	0.95	52.41		0.06
4.5	-2.4	3.12	55.17		0.08
5	-2.92	3.58	58.42		0.11
5.5	-0.94	1.8	59.79		0.13
6	1.47	-0.95	58.58		0.15
6.5	-0.49	1.17	59.41		0.17
7	-1.76	2.56	61.57		0.2
7.5	-3.43	4.05	65.31		0.22
8	-3.66	4.44	69.36		0.24
8.5	-3.27	3.87	72.93		0.27
9	-2.88	3.54	76.14		0.3
9.5	-0.49	1.31	77.04		0.33
10	-0.19	0.97	77.62		0.36
10.5	-1.34	1.8	79.19		0.39
11	-0.07	0.61	79.53		0.38
11.5	-0.21	0.79	80.03		0.37
12	-0.93	1.53	81.26		0.36
12.5	-2.27	3.09	83.94		0.35
13	-5.09	5.67	89.32		0.34
13.5	-5.96	6.42	95.51		0.33
14	-4.32	5.12	100.23		0.32
14.5	-3.87	4.39	104.36		0.29
15	-4.06	4.74	108.76		0.28
15.5	-3.81	4.25	112.79		0.26
16	-1.36	2.02	114.48		0.25
16.5	0.89	-0.29	113.89		0.23
17	2.58	-1.82	111.69		0.22
17.5	0.91	-0.39	111.04		0.22
18	-1	1.46	112.27		0.21
18.5	-0.32	0.88	112.87		0.21
19	0.71	-0.23	112.4		0.2
19.5	1.9	-1.38	110.76		0.19
20	2.84	-2.18	108.25		0.19
20.5	1.41	-0.55	107.27		0.19
21	-0.24	0.98	107.88		0.18
21.5	-0.86	1.42	109.02		0.16
22	-2.93	3.45	112.21		0.16
22.5	-5.07	5.69	117.59		0.15
23	-5.53	6.11	123.41		0.14
23.5	-3.32	3.88	127.01		0.12
24	-0.6	1.42	128.02		0.09
24.5	3.66	-3.18	124.6		0.07
25	6.52	-6.02	118.33		0.05
25.5	3.76	-3.18	114.86		0.02
26	0.09	0.59	115.11		0
26.5	-3.42	3.96	118.8		0
27	-3.5	4.36	122.73		-0.02
27.5	-1.28	1.86	124.3		-0.02
28	0.72	-0.1	123.89		-0.02
28.5	1.02	-0.32	123.22		-0.02
29	1.22	-0.38	122.42		-0.03
29.5	0.01	0.51	122.67		-0.03
30	-0.37	1.09	123.4		-0.04
30.5	-1.37	1.97	125.07		-0.04
31	0.98	-0.16	124.5		-0.04
31.5	3.34	-2.68	121.49		-0.04
32	2.82	-2.26	118.95		-0.03
32.5	0.76	0.08	118.61		-0.04
33	1.97	-1.13	117.06		-0.05
33.5	3.09	-2.63	114.2		-0.05
34	1.04	-0.42	113.47		-0.05
34.5	-0.73	1.35	114.51		-0.06
35	-1.66	2.42	116.55		-0.06
35.5	-1.93	2.43	118.73		-0.06
36	-2.36	2.88	121.35		-0.07
36.5	-2.11	2.95	123.88		-0.08
37	-4.55	5.09	128.7		-0.07
37.5	-6.92	7.64	135.98		-0.08
38	-4.52	5.06	140.77		-0.07
38.5	-0.23	0.75	141.26		-0.07
39	4.44	-3.76	137.16		-0.06
39.5	8.65	-8.15	128.76		-0.05
40	11.7	-10.94	117.44		-0.05